



Report of Load Test

Report Number: 55108-e	Job Number: 55108	Load Test Certificate. Page1	Date of Report: 19/06/2018	Date of Load Test: 19/07/2018
---------------------------	----------------------	-------------------------------------	-------------------------------	----------------------------------

Name and address of customer for whom the test was made: Vertical Leisure Ltd Unit 2, 181 Victoria Road New Barnet Herts	Address of premises at which the examination was made: Bickers Lifting Ltd Ivy Farm Works Coddensham Suffolk
--	--

Item ID/ Asset No	Product/Product Description	Working Load Limit	Date of Last thorough Examination	Additional Notes
XPA-RC01	PoleAway - Receiving Unit	TBC	N/A	

Measuring Equipment Used: RLPT5 5t Loadcell. Serial No. 16155. Calibrated 18-10-17. cert No. 14749

Notes: Test Scenario: PoleAway - Receiving Unit will have a tensile load applied to replicate the load whilst in use

Name of Report Maker: Darren Short	Authenticator Signature: <i>M. Ford</i>	Name of person authenticating this report: Marina Ford
---	--	---

Name and address of employer of persons making and authenticating this report: Bickers Lifting Ltd, Ivy Farm works, High Street, Coddensham, Suffolk. IP6 9QX
--

Bickers Lifting Ltd, Ivy Farm works, High Street, Coddensham, Suffolk. IP6 9QX. Registered in England 3830215.	Tel: 01449
761 705	www.bickerslifting.co.uk
	sales@bickerslifting.co.uk



Report of Load Test

Report Number: 55108-e	Job Number: 55108	Detailed Results. Page 2	Date of Report: 19/06/2018	Date of Load Test: 19/07/2018
---------------------------	----------------------	---------------------------------	-------------------------------	----------------------------------

Name and address of customer for whom the test was made: Vertical Leisure Ltd Unit 2, 181 Victoria Road New Barnet Herts	Address of premises at which the examination was made: Bickers Lifting Ltd Ivy Farm Works Coddendam Suffolk
--	---

Item ID/ Asset No	Product/Product Description	Working Load Limit	Date of Last thorough Examination	Additional Notes
XPA-RC01	PoleAway - Receiving Unit	TBC	N/A	

Test Details:
PoleAway - Receiving Unit will be mounted on a jig to replicate its mounting when in use. The mount then had a tensile load applied between the mounting point and the attachment point

Results:

Weight Applied (KGs)	Deflection (mm)	Permanent Set (mm)	Notes
26	0	0	
60	0	0	
350	0	FAILED	

Bickers Lifting Ltd, Ivy Farm works, High Street, Coddendam, Suffolk. IP6 9QX. Registered in England 3830215. Tel: 01449 761 705
www.bickerslifting.co.uk sales@bickerslifting.co.uk